

**GOVERNMENT OF INDIA
ROAD TRANSPORT AND HIGHWAYS
LOK SABHA**

UNSTARRED QUESTION NO:949
ANSWERED ON:06.03.2002
NATIONAL HIGHWAYS IN GUJARAT
BHAVNA DEVRAJ CHIKHALIA

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of the NHs projects undergoing in the State of Gujarat;
- (b) the progress of these projects so far;
- (c) the expenditure incurred so far on each project; and
- (d) the time by which the projects are likely to be completed ?

Answer

MINISTER OF STATE FOR ROAD TRANSPORT AND HIGHWAYS (INDEPENDENT CHARGE) (MAJOR GENERAL (RETD.) B.C. KHANDURI, AVSM)

(a) to (d): The project-wise details of progress, expenditure and likely date of completion of the ongoing National Highway projects in the State of Gujarat are enclosed in the statement at Annexe I.

Annex I

STATEMENT REFERRED IN REPLY TO LOK SABHA UNSTARRED QUESTION NO. 949 FOR ANSWER ON 6.3.2002 BY SHRIMATI BHAVNA CHIKHALIA REGARDING NATIONAL HIGHWAYS IN GUJARAT

S. No.	NH No.	Name of Work (Rs in lakh) up to date	Job No./Date of sanction Physical (%) up to 12/01 (Rs. in Lakh)	Sanctioned Cost Financial	Cummulative Progress	Likely date of completion		
1	2	3	4	5	6	7	8	
1	59	Reconstruction of Slab drain at Km 71/775 Minor Bridge Across River Dhamani (Km 101/0-2 & River Bauched Km 109/0-2 on NH No. 59	059-GJ-2000-242	25.01.01	213.55	12	38.65	08/2002
2	8C	Land acquisition for 4-laning in reach from km 28/0 to 33/2 of NH 8C. 008C-GJ-89-143	31.03.89	19.14	90	46.42	06/2002	
3	8A	Widening to 4 lane including strengthening of existing 2 lane from km 14/0-24/0 of NH 8A	008A-GJ-98-222	31.03.99	1445.05	98	1424.06	03/2002
4	6	Land acquisition for construction of 4-lane R.O.B. in lieu of LC No. 17A, 53 & 64C of NH 6	006-GJ-2000-235	20.01.2000	165.03	75	44.87	06/2002
5	59	Land Acquisition for construction of two lane R.O.B. with approaches in lieu of L.C. 15/B in Km 138/0-2 & LC No. 20B in Km 144/6-8 of NH 59	059-GJ-2000-239	27.03.2000	125.471	75	69.19	03/2002
6	8A	Widening to 4 lane including strengthening of existing 2 lane from km 14/0-24/0 of NH 8A	08A-GJ-2000-241	11.10.2000	1494.90	70	997.44	05/2002
7	59	Reconstruction of weak CD 17/3 & 17/4 with geometricsl improvement including strg from Km 16/0 to 17/0 of NH 59	059-GJ-2001-243	16.02.2001	161.32	63	106.55	03/2002
8	8A	Providing truck lay bye in Km 12/0 on NH 8A	08A-GJ-2001-402AA	22.02.2001	49.44	30	36.59	03/2002
9	6	Strengthening paved side shoulder to Surat Dhulia Roiad between km 62/6 to 63/8, 87/0 to 90/0 and 92/0 to 93/8 on NH 6	006-GJ-2000-247	16.03.2001	231.02	80	130.92	03/02
10	8A	Widening to 4-lane and strengthening of existing 2-lane on NH 8A from km 33/3-58/3	08A-GJ-2001-260	31.07.2001	5954.00	In tendering stage	67.60	03/04
11	8A	Construction of additional two lane ROB including approaches and widening to 4-lane and strengthening of existing 2-lane on NH 8A from km 30/0 to 33/3	08A-GJ-2001-261	28.08.2001	1193.755	Work awarded recently	15.42	03/03
12	8D	Widening and strengthening between km. 117/0 to 127/780 excluding km. 117/500 to 118/0 of NH 8D	08D-GJ-2001-262	25.09.2001	485.02	40	326.05	04/02
13	59	Construction of paved side shoulders in selected stretches between km 4/2 to 20/0 of NH 59	059-GJ-2001-263	22.11.2001	244.034	Work awarded recently	0	03/03
14	59	Construction of paved side shoulders between Km 40/0 to 55/0 (Exc 45/0 to 48/0) of NH 59	059-GJ-2001-264	12.12.2001	260.294	-do-	0	-do-
15	6	Providing paved side shoulders on NH 6 between Km 53/7 to 55/0, 62/0 to 62/6 to 66/2	06-GJ-2001-265	13.12.2001	129.60	In tendering stage	0	-do-
16	6	Providing paved side shoulders on NH 6 Km 94/0 to 103/0	06-GJ-2001-266	13.12.2001	260.07	-do-	0	-do-
17	8D	Construction of paved side shoulders between Km. 12/0 to 25/2 of NH 8D	08D-GJ-2001-267	01.01.2002	289.48	Work awarded recently	0	-do-
18	59	Construction of paved side shoulders between Km. 189/6-195/0 & 196/3-200/1 of NH 59	059-GJ-2001-268	04.01.2002	168.23	In tendering stage	0	-do-
19	59	Construction of paved side shoulders between Km. 161/0-171/0 of NH 59	059-GJ-2002-26904.01.2002	263.36	In tendering stage	0	-do-	
20	59	Construction of paved side shoulders between Km. 174/0-184/0 of NH 59	059-GJ-2002-270	04.01.2002	290.17	-do-	0	-do-
21	59	Construction of paved side shoulders between Km. 200/1-212/0 of NH 59	059-GJ-2002-271	04.01.2002	289.64	-do-	0	-do-
22	8D	Construction of paved side shoulders between km 35/0 to 55/0 of NH 8D	08D-GJ-2002-27204.01.2002	422.27	-do-	0	-do-	

23	NHs Inventorisation of NH No 59,6,8D & A Ext	08D-GJ-2002-273	08.01.2002	56.56	-do-	0	3/03
24	8A Improvement of riding quality (IRQP) work						
	between km 204/0 - 227/0	08A-GJ-2001-252	15.6.2001	299.10	40	75.72	3/02
25	8A IRQP Km 243/0 - 255/0	08A-GJ-2001-256	19.06.2001	162.89	98	100.71	-do-
26	8A IRQP Km 260/0 - 280/0	08A-GJ-2001-258	19.06.2001	295.787	95	93.74	-do-
27	8D IRQP Km 2/0 - 12/0	08D-GJ-2001-259	19.06.2001	233.626	80	106.49	-do-
28	59 IRQP Km 60/0 - 70/0	059-GJ-2001-257	19.06.2001	216.420	20	10.17	-do-
29	59 IRQP Km 19/0 - 36/0	059-GJ-2001-255	19.06.2001	184.134	98	152.03	-do-
30	15 IRQP Km. 241/0 - 261/0	015-GJ-2001-254	19.06.2001	294.33	98	244.03	-do-
31	8E IRQP Km. 182/0 - 192/0	08E-GJ-2002-274	13.02.2002	248.940		In tendering stage	0 3/03-
32	8E IRQP Km. 52/0 - 64/0	08E-GJ-2002-275	13.02.2002	281.146	-do-	0	-do-
33	8E IRQP Km. 209/0 - 220/0	08E-GJ-2002-276	13.02.2002	281.434	-do	0	-do-
34	8E IRQP Km. 76/0 - 88/0	08E-GJ-2002-277	14.02.2002	295.175	-do-	0	-do-
35	8E IRQP Km. 192/0 - 202/0	08E-GJ-2002-278	14.02.2002	247.394		In tendering stage	0 -do-
36	8E IRQP Km. 64/0 - 76/0	08E-GJ-2002-279	14.02.2002	286.280	-do-	0	-do-

Works being implemented by NHAI (up to 31.01.2002)

37	8A 4 laning including strengthening of Gandhidham-Samakhiali section from km 324/0-346/0 (package II)	May 1999	6740.00	78	7939	06/2002
38	8A 4 laning including strengthening of Gandhidham-Samakhiali section from km 346/0-362.16 (package III)	May 1999	4735.00	93	5859.00	03/2002
39	8B 4 laning including strengthening of Gondal-Ribda section from km 143/0-160/0 of NH 8B	Sept 2001	4050.00	20	1158.00	04/2003
40	14 4 laning including strengthening of Palanpur- Deesa section from km 350/0-370/7 of NH 14	Sept 2001	5400.00	15	1232.00	09/2003
41	NE1 Ahmedabad -Vadodara Expressway from km 0-43/3 Phase I	Aug 2000	16500.00	72	12250.00	08/2002
42	NE1 Ahmedabad -Vadodara Expressway from km 43/3-93/302 Phase II	June 2001	36500.00	5.35	4149.00	12/2003
43	8 4 laning including strengthening of Surat- Manor section from km 263/4-434/0	Contract I Nov 2000	27558.00	17.39	7494.00	10/2003
44	8 4 laning including strengthening of Surat- Manor section from km 434/0-381/6	Contract II Nov 2000	17459.00	20.01	6028.00	04/2003
45	8 4 laning including strengthening of Ratanpur-Himatnagar section from km 388/0-443/0 of NH 8	Oct 2001	18229.00	0.69	1489.00	12/2003
46	8 4 laning including strengthening of Himatnagar- Chiloda section from km 443/0-495/0 of NH 8	Nov 2001	18031.00	-	103.00	12/2003

TOTAL 172740.06 51787.65

Ongoing PR/SRP works in Gujarat

S. No.	NH No.	Name of Work	Job No./Date	Sanction Cost	Cum. Progress	Likely date of completion
		Physical(%) Financial				
		(Rs. in Lakh)				
1	2	3	4	5	6	7
1	14	PR Km. 379/0 - 386/6	014-GJ-2001-385	12.7.2001	65.80	98 54.81 3/02
2	15	PR Km.138/8-142/0,149/0-155/0	015-GJ-2001-387	12.7.2001	67.57	98 56.16 -do-
3	15	PR Km. 82/0 - 100/0	015-GJ-2001-388	12.7.2001	127.16	80 32.06 -do-
4	14	PR Km. 327/0 - 333/0	014-GJ-2001-386	12.7.2001	34.48	98 29.214 -do-
5	8B	PR km 117/0-125/0, 135/0-140/8	08B-GJ-2001-390	12.7.2001	78.704	98 54.34 -do-
6	14	PR Km 408/0-415/0, 417/0-420/0, 430/0-443/0 & 447/0-451/0	014-GJ-2001-391	12.7.2001	186.854	98 127.65 3/02
7	8A	SRP km 286/6- 306/0	08A-GJ-2001-389	12.7.2001	268.092	60 0.70 -do-
8	59	SRP Km 184/0-189/6	59-GJ-2001-395	1.12.2001	63.835	0 0 -do-
9	59	SRP Km 147/0-161/0, 171/0-174/0	59-GJ-2001-396	1.12.2001	217.295	0 0 -do-
10	8B	PR Km 65/0 - 78/0	08B-GJ-2001-397	11.12.2001	80.422	98 69.625 -do-
11	8E	PR km 40/0 - 52/0	08E-GJ-2001-400	11.12.2001	61.09	0 0 -do-
12	8E	SRP km 233/0 - 241/0	08E-GJ-2001-399	11.12.2001	153.78	0 0 -do-
13	8E	SRP km 251/0 - 263/0 (except 253/0 to 255/0)	08E-GJ-2001-298	11.12.2001	189.84	30 48.55 -do-
TOTAL		1594.922	473.11			

List of other I.R. works due to earthquake in Gujarat

S. No.	NH No.	Name of Work	Job No./Date	Sanction Cost	Cum. Progress	Likely date of completion
		Physical(%) Financial				
		(Rs. in Lakh)				
1	2	3	4	5	6	7
1		I.R. to NH works due to earthquake in Gujarat	TA-NHS-GJ-2001-384	31.03.2001	147.12	65 96.78 03-2002